

Status of 10% Common Pool of Resources, as per 14 August 2012

(Rs.in Lakhs)

Sl. No.	Name of ULB	Name of Project	Year of sanction	Approved Cost	Fund received from GOI Central Share	State Share received by SLNA	Total fund received
1	Diphu	Rehabilitation Centre for Vendors & Hawkers	2005-06	679.54	489.26	67.96	557.22
2	Dhemaji	Rehabilitation Centre for Vendors & Hawkers	2005-06	492.31	443.08	49.23	492.31
3	Jorhat	Multi utility Building	2006-07	1705.00	153.45	80.50	233.95
4	Dokmoka	Multi utility Building	2006-07	436.00	156.96	43.60	200.56
5	Dhing	Multi utility Building	2006-07	454.00	163.44	45.40	208.84
6	Dhekiajuli	Multi utility Building	2006-07	489.39	351.89	48.94	400.83
7	Hamren	Multi utility Building	2006-07	490.10	441.10	49.00	490.10
8	Silchar	Multi utility Building	2006-07	768.84	69.20	76.89	146.09
9	Karimganj	Multi utility Building	2009-10	489.39	44.05	10.00	54.05
10	Barpeta Road	Multi utility Building	2009-10	489.31	44.04	10.00	54.04
11	Moran	Multiutility Building	2009-10	719.81	179.95		179.95
12	Donkamokam	Multiutility Building	2009-10	392.60	98.15	30.26	128.41
13	Howraghat	Multiutility Building	2010-11	873.20	218.30	30.00	248.30
14	Bokolia	Multiutility Building	2010-11	862.03	215.51	30.20	245.71
15	Doboka	Vendor's Market	2011-12	447.77	100.75		100.75
Total (A)				9789.29	3169.13	571.98	3741.11

16	Silchar	Construction of affordable housing for EWS	2010-11	317.13	79.28		79.28
17	Silchar	Construction of affordable housing for LIG	2010-11	383.38	95.85		95.85
18	Dhubri	Construction of affordable housing for EWS	2010-11	118.92	29.73		29.73
19	Dhubri	Construction of affordable housing for LIG	2010-11	127.79	31.95		31.95
Total (B)				947.22	236.81	0.00	236.81
Total (A+B)				10736.51	3405.94	571.98	3977.92